

**CORRIGENDUM I**  
**Supply and Installation of Pre-Fabricated Cabins for MPSWAN PoPs**  
**Tender No. MPSEDC/ADCGM/2010/509**

Please note the following corrections made in the Tender Document.

<b>Sl. No.</b>	<b>Description</b>	<b>Original Specification</b>	<b>Specifications with corrections</b>
2	<b>Dimensions</b>	The cabin shall have the following outer dimensions (mm)/ft. approx. 3700 L(12ft.) x 3000 W (10ft.)x 3100 H(10ft.)	The cabin shall have the following outer dimensions (mm)/ft. approx. 3700 L(12ft.) x 3000 W (10ft.)x 3100 H(10ft.) i.e. inner dimension shall be 3580 (L) x 2880 (W) x 2925 (H)
9	<b>Foundation system for shelter</b>	The Cabin is to be installed on suitable base frame of galvanized ISMB 150 X 75 mm placed and cast into concrete pedestal/columns 300x300 of 1000mm minimum 4 nos. and C-Channel 75x40 placed above I Beam forming grid, and fixed with U-BOLT. Floor panel to be placed on these C-Channels and fixed with bolts. Drawing for foundation should be furnished in details.	The Cabin is to be installed on suitable base frame of galvanized ISMB 200 X 100 mm placed and cast into concrete pedestal/columns 300x300 of 1000mm minimum 4 nos. and C-Channel 75x40 placed above I Beam forming grid, and fixed with U-BOLT. Floor panel to be placed on these C-Channels and fixed with bolts. Drawing for foundation should be furnished in details.

**Addl. Chief General Manager**